


INFRASTRUCTURE PROJECT 2016

Procurement Project	Actual Contract Price	Amount Paid	Balance	Contract Duration	Status of Implementation			Remarks
					On going as scheduled (% completed)	Delayed (no. of days behind schedule)	Completion (date)	
Upgrading of Electrical System of Valenzuela Medical Center	10,691,261.55	10,046,552.66	644,708.89	120 Days	93.97%	180 Days	Nov. 2016	Cause of delay:
								Revision of Plans, Relocation
								of Panel Boards, Expansion
								of Electrical Room, Additional
								wires and cables (due to
								relocation, on-going hospital
								operations.
TOTAL	10,691,261.55							

Prepared by:


GERARDO E. LINGAT, REE

Engineer III

Noted by:


SHIRLENE V. VIANZON

Chief Administrative Officer