


VALENZUELA MEDICAL CENTER**Report on Government Projects/Programs/Activities****As of September 30, 2015**

| Agency/Address | Project/Program | Location | Total Cost | Date Started | Number of Extensions | Target Completion Date | Project Status | | REMARKS |
|-----------------------|--|----------|--|--------------|----------------------|------------------------|-----------------|-----------------------------|---|
| | | | | | | | % of Completion | Total Cost incurred to Date | |
| VMC / Valenzuela City | Design and Build Extension and Renovation of Valenzuela Medical Center | VMC | 10,979,529.48 with Variation Order amounting to 1,097,952.95 | | 1 | Feb-15 | 100% | 12,077,482.43 | Project Completed as of February 23, 2015 |
| VMC / Valenzuela City | Renovation of Laboratory | VMC | 527,423.22 | 15-Aug-14 | - | 10-Sep-14 | 100% | 527,423.22 | Project Completed as of September 2014 |
| VMC / Valenzuela City | Renovation of OR, DR and NICU | VMC | 290,074.02 | 1-Apr-15 | - | 30-Apr-15 | 100% | 290,074.02 | Project Completed as of April 28, 2015 |

Prepared By:


ZORAIDA S. CUADRA

Engineer IV